

# Tasmanian Irrigation

## Dial Blythe Construction Update - 21 July 2014

### South Riana Dam

Earthworks at the South Riana Dam are now very conspicuous from the South Riana Road with the wall construction now 60% completed. The current level of the wall is RL 193, with a final height of RL301 to be achieved. As the wall height increases, the width is now decreasing 6m for every 1m of elevation. With good weather, the wall should be at full height in ten days.

Construction of the spillway will now commence which will be concrete lined 2m wide spillway retuning excess water to the creek.

### Pipelines

Pipeline installation has been progressing well despite some wet conditions. The Cuprona 2 line now has 4.2 km of pipe installed and the Cuprona B line 225m. Pipeline install is hoped to start on the Sulphur Creek line in the near future.



Figure 1: Wall construction 15 July 2014



Australian Government



Dial Blythe Scheme  
Copyright © Tasmanian Irrigation  
June 2014 - Page 1







Figure 2: Excavation of the South Riana Dam pump station pad, downstream of the dam.



Figure 3: Air valve installation



# Tasmanian Irrigation

## Dial Blythe Construction Update



Figure 4: Nature strip rehabilitation after pipe install, Curprona Road



Figure 5: Pipeline install on Cuprona B line



Australian Government



Dial Blythe Scheme  
Copyright © Tasmanian Irrigation  
July 2014 - Page 3

