

Midlands Water Scheme

Construction Update
as @ 19 December 2012

Construction Update

On-ground construction commenced on the Midlands Water Scheme in September 2012. The following contractors are supplying material and services to the project:

- Fulton Hogan Construction Pty Ltd: Design and Construction of the Arthurs Supply Pipeline
- Hazell Bros Pty Ltd: Design and Construction of the Distribution Pipeline
- Zest Pty Ltd: Manufacture and supply of High Density Polyethylene pipes
- Bermad Pty Ltd: Supply of valves and meters

Since the commencement of construction Fulton Hogan has upgraded all access roads, cleared about 24km of corridor from Lake Sorell to the Lake River, commenced delivery and installation of high pressure pipe. Zest has produced about 32 km of poly pipe and have been delivering to site since the start of November. Hazell Bros have largely completed the installation of the large DN 1000mm diameter HDPE pipe from Floods Creek Dam to the pump station, are progressing well laying the pipe along the Isis branch line and have commence work on mainline 1 (Floods Creek to the Midlands Highway).



Figure 1: Dogs head Tier road upgrade near Lake Sorell



Figure 2: Installation of High pressure Ductile Iron Cement Lined 1000mm pipe along Lake Sorell



Figure 3: Welded HDPE pipe strung along Floods Creek alignment



Figure 4: High pressure Ductile Iron Cement Lined 1000mm pipe strung along Lake Sorell ready for installation

Work over the Christmas break

No construction activity will occur from 22 December through to 2 January, with limited works occurring between 2-7 January.

